COMPLETION REPORT

1	Name of the work	***Construction of RCC Drain at Bhuvaneshwari Nagar 2nd cross road in Dasarahalli ward No. 15,***
2	Sanctioned Estimate No. & Date	BE/DD/TS/555/12-13 Dated 30/01/13
3	Head of Account which is chargeable	P. Code-No. 1771
4	Instrument Order NO. & Date	BE/DD/WO/154/13-14 Dated 14/11/13
5	Name Of Contractor	B.Umesh, No.127, Havani Shree, 3rd Cross, Ramaiah Layout, Nagasandra Post, Bangalore-560 073
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	14 days
7	Measurement recorded in	MB. No 1674/10-11 P.No-65 To 69
8	Check Measurement of the Asst	MB NO 1674/10-11 Page NO 65-70
9	Name of the office/official in charge of the work	AEE (DSO)
10	a) Asst. Eng/junior Eng	Venkateshaiah
	b) Asst. Exe Engineer	Rangaraj Pune.

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
19.98	18, 96, 736/-	—	B. 104

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬೃ.ಬೆ.ಮ.ಪಾ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ ಕಛೇರಿ, ಬೆಂಗಳೂರು - 560 073

Bruhat Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore-57

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ